BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and Drains Near Sridhar House area Amruthahalli in Ward No 07, Kodigehalli Sub Division
2	Amount of Work Portion	19,47,165/-
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	Sri.Ninganagowda.V.Patil
5	Agreement No.	252/2015-16
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/252/2015-16, Date: 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	30%.
12	Work carried out during the first period of extension	10%.
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	-
16	Wheather the original application of contractor is enclosed	enclosed.
17	Balance work remaining to be done	30%.